

CHURCH CROOKHAM Package 4b

Hope & Clay (Construction) Ltd

01/08/13



ID	Name	Start	Duration	Finish	Gantt Chart																											
					May	June	July	August	September	October	Nov	Dec																				
1	Off Highway Works																															
2	TM1 &TM2	29/04/13	60d	19/07/13	[Red bar]																											
3	Tree protection fencing	29/04/13	5d	03/05/13	[Yellow bar]																											
4	Excavate to reduced level	29/04/13	10d	10/05/13	[Yellow bar]																											
5	Capping	08/05/13	9d	20/05/13	[Yellow bar]																											
6	Main drainage	20/05/13	15d	07/06/13	[Yellow bar]																											
7	Kerbing including tie ins to Sandy Lane	10/06/13	20d	05/07/13	[Yellow bar]																											
8	Kerbing to roundabout and south Island	01/07/13	10d	12/07/13	[Yellow bar]																											
9	Gullies	12/06/13	8d	21/06/13	[Yellow bar]																											
10	Edgings	13/06/13	2d	14/06/13	[Yellow bar]																											
11	Setts to roundabout	16/09/13	10d	27/09/13	[Yellow bar]																											
12	Install street lights and signs	16/09/13	10d	27/09/13	[Yellow bar]																											
13	Shape stone to road	30/09/13	5d	04/10/13	[Yellow bar]																											
14																																
15	WORKS TO TWESELDOWN ROAD	22/07/13	35d	06/09/13	[Blue bar]																											
16																																
17	Sandy Lane North Side																															
18	TM5	09/09/13	30d	18/10/13	[Red bar]																											
19	Excavate for northern kerbline	09/09/13	6d	16/09/13	[Yellow bar]																											
20	Stone up to kerb level	17/09/13	5d	23/09/13	[Yellow bar]																											
21	Lay kerbs	24/09/13	5d	30/09/13	[Yellow bar]																											
22	Gullies and Drainage	01/10/13	7d	09/10/13	[Yellow bar]																											
23	Complete surfacing to road	10/10/13	5d	16/10/13	[Purple bar]																											
24	Whitelining to road	17/10/13	2d	18/10/13	[Red bar]																											
25	Sandy Lane Footway																															
26	Puncture existing tarmac	05/08/13	5d	09/08/13	[Cyan bar]																											
27	Install edgings	12/08/13	5d	16/08/13	[Cyan bar]																											
28	Install geogrid and stone up	19/08/13	10d	30/08/13	[Cyan bar]																											
29	Asphalt surfacing	02/09/13	5d	06/09/13	[Cyan bar]																											
30	Naishes Lane																															
31	Breakout existing surface	21/10/13	2d	22/10/13	[Yellow bar]																											
32	Excavate to full depth for parking bays	23/10/13	3d	25/10/13	[Yellow bar]																											
33	Install edgings	21/10/13	5d	25/10/13	[Yellow bar]																											
34	Stone up	28/10/13	3d	30/10/13	[Yellow bar]																											
35	Surfacing	31/10/13	2d	01/11/13	[Purple bar]																											
36																																
37																																
38																																